

## Production Order No. J00003

### Timber Cutting List

**Customer : ACME Renovations**

**Contract : Sample Production Job**

50 x 88 W R Cedar				Finished Length	
Ref	Part Description	Qty	Cut Length		
CSBR	41 x 80 Casement Bot Rail	3	553	543	
1.659 Mts. / 0.0073 m3		3			
50 x 75 W R Cedar				Finished Length	
Ref	Part Description	Qty	Cut Length		
CSST	41 x 60 Casement Stile	6	1004	984	
CSTR	41 x 60 Casement Top Rail	3	553	543	
7.683 Mts. / 0.0288 m3		9			
200 x 50 W R Cedar				Finished Length	
Ref	Part Description	Qty	Cut Length		
BFBRAIL	175 x 40 Bifold Bot Rail	4	706		
SLBRAIL	190 x 40 Sliding Bot Rail	2	1070		
SLHEAD170	170 x 40 Sliding Frame Head	1	2400		
SLJAMB170	170 x 40 Sliding Frame Jamb	2	2360		
12.084 Mts. / 0.1208 m3		9			
150 x 50 W R Cedar				Finished Length	
Ref	Part Description	Qty	Cut Length		
BFHEAD	135 x 40 Bifold Frame Head	1	3200		
BFJAMB	135 x 40 Bifold Frame Jamb	2	2360		
CSFH	140 x 42 Casement Window Head	1	1900	1750	
CSFJL	140 x 42 Casement Window Jamb L	1	1050		
CSFJR	140 x 42 Casement Window Jamb R	1	1050		
SLSTILE	140 x 40 Sliding Stile	4	2332		
SLTRAIL	140 x 40 Sliding Top Rail	2	1070		
23.388 Mts. / 0.1754 m3		12			
125 x 50 W R Cedar				Finished Length	
Ref	Part Description	Qty	Cut Length		

# Production Order No. J00003

## Timber Cutting List

Customer : ACME Renovations

Contract : Sample Production Job

125 x 50 W R Cedar					Finished Length
Ref	Part Description	Qty	Cut Length		
BFSTILE	95 x 40 Bifold Stile	8	2325		2275
BFTRAIL	95 x 40 Bifold Top Rail	4	706		
21.424 Mts. / 0.1339 m3		12			
50 x 50 W R Cedar					Finished Length
Ref	Part Description	Qty	Cut Length		
BFMFILL	38 x 36 Mid Fillet	1	3120		
3.120 Mts. / 0.0078 m3		1			
200 x 40 W R Cedar					Finished Length
Ref	Part Description	Qty	Cut Length		
DSBRAIL	190 x 30 Door Screen Bot Rail	1	1050		
1.050 Mts. / 0.0084 m3		1			
150 x 40 W R Cedar					Finished Length
Ref	Part Description	Qty	Cut Length		
DSSTILE	140 x 30 Door Screen Stile	2	2332		
DSTRAIL	140 x 30 Door Screen Top Rail	1	1050		
5.714 Mts. / 0.0343 m3		3			
150 x 38 W R Cedar					Finished Length
Ref	Part Description	Qty	Cut Length		
CSFM	140 x 26 Casement Window Mullion	2	1050		
2.100 Mts. / 0.0120 m3		2			
50 x 38 W R Cedar					Finished Length
Ref	Part Description	Qty	Cut Length		
CSGB	41 x 27 Casement Glazing Bar	3	503		
		6	489		
4.443 Mts. / 0.0084 m3		9			

# Production Order No. J00003

## Timber Cutting List

Customer : ACME Renovations

Contract : Sample Production Job

75 x 25 W R Cedar					Finished Length
Ref	Part Description	Qty	Cut Length		
BFPELMET	55 x 22 Back Pelmet	1	3120		
3.120 Mts. / 0.0059 m3		1			
63 x 25 W R Cedar					Finished Length
Ref	Part Description	Qty	Cut Length		
CSSTOP	53 x 16 Sash Stop	4	1050		
4.200 Mts. / 0.0066 m3		4			
50 x 25 W R Cedar					Finished Length
Ref	Part Description	Qty	Cut Length		
BFSTOP	35 x 16 Stop Bead	2	2284		
BFOFILL	38 x 17 Outer Fillet	1	3120		
7.688 Mts. / 0.0096 m3		3			
25 x 25 W R Cedar					Finished Length
Ref	Part Description	Qty	Cut Length		
DSMESHBEAD	10 x 20 Screen Mesh Beading	2	2042		
		2	990		
6.064 Mts. / 0.0038 m3		4			
19 x 25 W R Cedar					Finished Length
Ref	Part Description	Qty	Cut Length		
DRGBD	10 x 16 Door Glazing Bead	4	2022		
		8	2010		
		4	970		
		8	606		
32.896 Mts. / 0.0156 m3		24			
19 x 19 W R Cedar					Finished Length
Ref	Part Description	Qty	Cut Length		
DHBG	12 x 10 Glazing Bead	24	429		
		24	218		

Production Order No. J00003

Timber Cutting List

Customer : ACME Renovations

Contract : Sample Production Job

15.528 Mts. / 0.0056 m3 48

165 x 65 Merbau					
Ref	Part Description	Qty	Cut Length	Finished Length	
CSFC	165 x 65 Casement Window Cill	1	1900	1750	

1.900 Mts. / 0.0204 m3 1

200 x 63 Merbau					
Ref	Part Description	Qty	Cut Length	Finished Length	
SLSILL170	170 x 50 Sliding Frame Sill	1	2320		

2.320 Mts. / 0.0292 m3 1

135 x 55 Centor Sill					
Ref	Part Description	Qty	Cut Length	Finished Length	
BFSILL	Centor Sill	1	3120		

3.120 Mts. / 0.0232 m3 1